

## **DOC NO: ENG-ME-347**

Prepared by	SRINIDHI MS
Reviewed By	Sriram /Bharath P
Verified By	Pradeep Kumar Segu
Approved By	Nagendra Babu
Date created	09 <sup>th</sup> July
Date last update	16 <sup>th</sup> July



## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

## **Table of Contents**

1.Overview:	3
2.Purpose:	3
3. Objective:	
4. Feature Overview:	3
4.Test cases:	
5.Test Results:	
6.Tools /Dashboards:	
7.Test Environment:	
8.Conclusion:	



## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

### 1.Overview:

• Project Name: Single Phase Battery Swap Station (mQIS)

Report start Date: 07/07/2025
 Report Prepared by: Srinidhi MS
 Test Period: (7<sup>th</sup> July– 14<sup>th</sup> July)
 CCU Code Version: 7.1.0Ver

Version/Build Tested: https://gitlab.sun-mobility.in/blinston/ccu/-/tree/214-single-3phasestation

OS Version:22.04Station number: 86

## 2.Purpose:

This report summarizes the test results for the single-phase configured mQIS station. The aim is to confirm the system's correct functionality, stability, and safety under single-phase operation conditions.

## 3. Objective:

To evaluate the behavior, performance, and fault handling of the mQIS station after modifying its power input from three-phase to single-phase. Testing ensures the station operates as intended in a customer environment using a single-phase 220V, 60Hz power supply.

### 4. Feature Overview:

This system is a **Battery Pack Swapping Station** designed to manage power distribution, charging, and safety in a controlled manner.

#### **Key features include:**

- Three-Phase Power Input (R, Y, B) converted to Single Phase and distributed to multiple chargers & HVAC.
- **Residual Current Circuit Breakers (RCCBs)** protect the charging lines and HVAC system from earth faults and leakage currents.
- Multiple Chargers supply power to battery packs, with each charger line protected individually.
- **HVAC System** for temperature control, also protected by RCCB.
- Measurement & Monitoring System (Energy meter with RS485 communication) tracks power usage and system status.
- Control and Protection Units ensure safe and reliable operation through breakers and monitoring relays.

This setup guarantees operational safety, overload protection, and continuous power delivery for battery charging and environmental control.



## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

## 4.Test cases:

Test Case ID	Test Case Description	Preconditions	Steps to Execute	Expected Result	Status Pass/Fail
SP_TC_001	Verify station boots up correctly with single- phase supply	Station powered OFF, single- phase connection completed	1. Power ON the station 2. Waiting for the system to boot.	System powers ON without error. UI loads successfully	Pass
SP_TC_002	Verify station detects Single Phase input correctly	Station is powered off, 1P AC supply available	1. Connect 1P supply to station 2. Power on the station 3. Observe station detection logic	Station should detect Single Phase supply, and the UI should show '1P Station' in the Admin Window.	Pass
SP_TC_003	Verify detection logic on station restart	Station powered on with either 1P or 3P supply	Restart station     Monitor     detection logic     Verify station     type display	Station should correctly reidentify phase type after reboot as per the phase connections done.	Pass
SP_TC_004	Verify UI reflects correct station type after detection	Station powered on with known supply type	1. Observe advanced screen UI after detection logic runs	UI should display correct station type (1P or 3P)	Pass
SP_TC_005	Verify PLC 2 A6 pin status on Single Phase station	Station is configured for 1P and powered on	1. Measure voltage at PLC2 A6 pin 2. Compare with expected logic	PLC2 A6 pin should be Low (0V DC)	Pass
SP_TC_006	Verify mismatch alert when EM detects 1P, but PLC shows 3P	Station powered with 1P, PLC2 A6 forced to High	1. Simulate mismatch condition by tweak the switch in the station which is connected to UVOV and PLC 2 A6 PIN. 2. Observe UI and logs	Mismatch alert should appear in UI and be logged in CNC/Kibana	Pass



## **DOC NO: ENG-ME-347**

SP_TC_007 SP_TC_008	Verify correct alarm logging for mismatch  Verify alerts do not spam when mismatch is sustained	Mismatch condition has already raised  Mismatch between EM and PLC sustained over time	Open     CNC/Kibana     Check station-level alert log      Reep mismatch condition active     Monitor UI and alert history	Logs should contain timestamp, EM detection, and PLC detection values Only one alert is raised and maintained: no repeated alerts	Pass Pass
SP_TC_009	Verify RCCB_2 trip logic without HVAC dependency	Station powered on, charger groups 4–6 and 10–12 are OFF	1. Disable chargers 4–6 and 10–12 2. Observe RCCB_2 trip status	RCCB_2 should be marked as tripped even if HVAC is ON	Pass
SP_TC_010	Verify RCCB_2 does not trip when HVAC is off but chargers are OK	HVAC turned off, all chargers in group 4–6, 10–12 are ON and communicating	1. Observe RCCB_2 trip status	RCCB_2 should not be declared as tripped	Pass
SP_TC_011	Verify false RCCB_2 trip when all chargers disabled	All chargers in groups 4–6 and 10–12 turned OFF/disabled, HVAC is ON	1. Disable charger groups 4–6, 10–12 2. Monitor RCCB_2 status	RCCB_2 is marked as tripped due to communication loss, even if HVAC is fine	Pass
SP_TC_012	Verify swap operation is not blocked in Single Phase	Station running on 1P input	1. Attempt to perform a BP swap 2. Monitor system behavior	Swap should proceed successfully if no other blocking faults	Pass
SP_TC_013	Verify that the station detects Single Phase correctly based on EM and PLC2 A6 pin	Station powered OFF. 1P supply connected.	1. Connect Single Phase[1Phase] AC input 2. Power ON the station 3. Wait for detection to complete 4. Observe UI and CNC	UI and CNC should display '1P Station' without any alarms	Fail
SP_TC_014	Verify detection logic works after station restart	Station powered with known 1P or 3P input	Restart station     Observe     detection status on     UI and CNC	Station should retain and display correct	Pass



## **DOC NO: ENG-ME-347**

				detection after	
				restart	
SP_TC_015	Verify Chargers MCB 7,8,9+HVAC is OFF	Station powered OFF. 1P supply connected.	1. Disable charger groups 7,8,9 + HVAC 2. Monitor RCCB_3 status	RCCB_3 is marked as tripped due to communication loss, even if HVAC is fine	Pass
SP_TC_016	Verify Chargers MCB.1,2,3,13,14,15 is OFF	Station powered OFF. 1P supply connected.	1. Disable charger groups 1,2,3,13,14,15, 2. Monitor RCCB_1 status	RCCB_1 is marked as tripped due to communication loss, even if HVAC is fine	Pass
SP_TC_017	Ensure HVAC energy consumption is included correctly in the report.	Station powered ON. 1P supply connected.	1. Insert Battery for 3 Docks. 2. Charge the BPs from 0 % to 100% 3. Verify 3 BPs charging How much % Energy Consumed. 4. Verify 1 Hvac Energy Consumed while charging from 0% to 100% 3 BPs along with HVAC. Verify This in SPEM-PERIODIC-METRICS	The 3 BPs Charging Energy + HVAC Running is = to Total Energy Consumed. Or Total Energy Consumed in this duration is subtracted with Hvac Energy. We should get 3 Bps Charging Energy	Pass

SP_TC_018	Verify mismatch	Connect 1P	1. Simulate	UI and CNC	Pass
	alarm when EM	supply.	mismatch by	should raise a	
	detects 1P and	Manually set	tweeking the	mismatch alarm	
	PLC detects 3P	PLC 2 A6 to	switch from 1P	and log details in	
		High (simulate	to 3 P.	Kibana	
		3P)	2. Observe UI		
			and CNC alarms		
			3. Check alert		
			timestamp and		
			content		



## **DOC NO: ENG-ME-347**

SP_TC_019	Verify successful battery swap operation	At least one charge and one empty battery available	1. Authenticate user 2. Initiate battery swap 3. Insert empty battery 4. Receive charged battery	Battery swap completes without any failure; all steps function correctly	Pass
SP_TC_020	Verify charging starts for inserted battery	Station powered ON, battery inserted into charging dock.	Insert battery into charging dock     Observe UI or LED status	Charging begins; correct status (e.g., "Charging", % progress) is displayed	Pass
SP_TC_021	Verify UI response under normal load	Station powered ON	1. Navigate through main UI screens or HMI menus in Admin window 2. Switch between tabs (e.g., battery status, Main window, Main to Admin Window, logout etc)	All UI screens load quickly; no lag, freezing, or crash observed.	Pass
SP_TC_022	Verify Energy Meter Data Accuracy for Single-Phase Input.By Validate energy consumption reported by the meter when charging 1, 2, and 3 chargers simultaneously.  [Validate that the energy meter accurately	Station Powered On	1. Authenticate user 2. Initiate battery swap 3. Insert empty battery, enter 3 Bps one by one [0%]Bps. 4. Monitor the Charge from [0 % to 100%] for all the 3 BPs Kwhr in "ENERGYMETER- PERIODIC- METRICS"	1.Charging Begins 2.Shows the correct BP Status from [IM, CC, CE] 3.Shows the Correct Charging % Progress in Admin Window. 4.Verify the Correct Charging Status in Kibana [ENERGY-PERIODIC-MATRIX] sunmccudata.metrics.importActiveEnergy. 5.Verify theE.METER KWHr is Matching with Kibana Data	Pass



## **DOC NO: ENG-ME-347**

records energy consumed during charging with single-phase power.]		

SP_TC_023	Validate alert system during operation	Station powered ON	Perform swap and charging operations     Monitor screen/logs for warnings	No unexpected alerts are shown system behaves as expected	Pass
SP_TC_024	Test Sequential Charging of 15 Battery Packs.  [Validate charger and station behavior while sequentially charging 15 Battery Packs.]	Station Powered On	1.Insert the 15 Discharged BP's. 2.Observe the Charging Process. Current, Voltage, frequency etc. In the BP- PERIODIC- MATRICS in Kibana. 3.Check the Parameters R-Y Phase Voltage, Y-B Phase Voltage, B-R Phase Voltage, Avg Phase-Phase Voltage, Phase R-N, Phase Y- N, Phase B-N, Avg L- N. R Current, Y Current, B Current, Avg Current, KW R, KW Y, KW B in Kibana & CNC.	We have used 3 - 4 Bps for Observing the charging in 3 different rows with 3 BPs.  Note: There will be a limitations in the Station Power and restriction in the Neutral Current. So, only 1 no. Charger.RCCB can be changed - total 3 chargers at station level and other charger functions will be ON.	NE



## **DOC NO: ENG-ME-347**

SP_TC_025	Verify Energy	Station	1. Authenticate user	1.Charging Begins	Pass
	Consumption	Powered	2. Initiate battery	2. Shows the correct BP Status	
	Data During	On	swap	from [IM, CC, CE]	
	Battery Swap.		3. Insert empty	3. Shows the Correct Charging %	
			battery, and take out	Progress in Admin Window.	
	[Confirm swap		full BP.	4. Verify the Correct Charging	
	energy		4. Monitor the Kwhr	Status in Kibana [ENERGY-	
	consumption		in	PERIODIC-MATRIX]	
	data is		"ENERGYMETER-	sunmccu-	
	accurately		PERIODIC-	data.metrics.importActiveEnergy.	
	logged and		METRICS"	5. Verify the E. METER KWHr	
	reported.]			is Matching with Kibana Data	
	ı	1	1		1

SP_TC_026	Verify system behavior when main power is OFF, UPS is running, and battery is not charging.	The system is connected to a Single-Phase UPS.  Main power supply is turned OFF.	Verify main power status Confirm UPS is running and powering the system. Check battery charging status in UPS	Main power should be detected as OFF System should remain ON, powered by UPS. Battery should show Not	
		UPS is actively supplying power to the system (running on battery).  Battery is not charging (simulated fault or real scenario).  The system/station is powered ON through UPS.  Previously charged BPs (Battery Packs) are loaded in the dispenser.	software/interface. Try dispensing a BP Observe system stability over time (e.g. 15-30 mins). Monitor system alerts or logs	Charging. System should allow dispensing from already charged BPs System remains ON and functional until UPS battery drains. Alert for "Battery not charging" or "Running on battery" should be triggered	Pass



### **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

## **5.Test Results:**

The Single-Phase Station building deployed and after the build deployment the Admin UI Status & Power Bit Status of the Station is mentioned below.



#### Note:

### **Energy meter phases:**

R-phase(A), Y-phase(B), B-phase(c)

In Kibana we are verifying by this.

Sunmccu-recordtype is ENERGYMETER-PERIODIC-METRICS

### Req 01: Read Line to Line Voltage in the EM

Verified the R-Y Phase Voltage, Y-B Phase Voltage, B-R Phase Voltage & Avg Phase-Phase Voltage, when No load duration in the Single-Phase station.


R-Y Phase Voltage	0	415.8900146
Y-B Phase Voltage	0	415.019989
B-R Phase Voltage	0	412.4200134
Avg Phase-Phase Voltage	0	414.9056091

## Kibana Data:

Single Phase Station data for the 4 parameters



**DOC NO: ENG-ME-347** 





## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

Remaining Parameters verification: Single Phase Station [ Without load]

Parameter, V	Single Phase Station	Three Phase Station
Phase R-N	215.8999939	237.3200073
Phase Y- N	215.4700012	240.1100006
Phase B - N	216.0200043	240.2700043
Avg L-N	216	239.1849976

### **Kibana Data:**

	Time ^	sunmccu-data.metrics.voltageAn	sunmccu-data.metrics.voltageBn	sunmccu-data.metrics.voltageCn	sunmccu-data.metrics.voltageLn
•	July 1st 2025, 16:09:43.288	231.76	231.73	232.07	231.85

R Current	7.056	6.372550011
Y Current	7.23085022	6.466050148
B Current	7.190050125	6.41960001
Avg Current	7.177726269	6.422489643

#### **Kibana Data:**

Time *	sunmccu- data.metrics.currentA	sunmccu- data.metrics.currentB	sunmccu- data.metrics.currentC	sunmccu- data.metrics.currentL
July 1st 2025, 16:09:43.288	-	-	-	
July 1st 2025, 16:09:45.746	-	-	-	-
▼ July 1st 2025, 16:09:48.245	3.403	2.756	2.271	2.81
Table JSON			View surroun	ding documents View single document
② @timestamp	<b>Q Q □ *</b> July 1st 2	2025, 16:09:48.245		
t @version	<b>Q Q 🗆 *</b> 1			
t _id	Q □ * xNiSxZcBdf	NhVJJndSkzK		
t _index	Q Q □ * sunmccu-26	025.07.01		
# _score	@ Q □ * -			
t _type	<b>@ @</b> □ * doc			
# sunmccu-data.metrics.curr	rentA <b>Q Q</b> 🛚 🛊 3.403			
<pre># sunmccu-data.metrics.curr</pre>	rentB <b>Q Q</b> 🖽 <b>*</b> 2.756			
# sunmccu-data.metrics.curr	rentC <b>Q Q</b> 🖽 <b>*</b> 2.271			
# sunmccu-data.metrics.curr	rentL <b>Q Q</b> 🖽 <b>*</b> 2.81			


KW R	1.514472008	1.503019333
KW Y	1.555931091	1.548882961
KW B	1.556220055	1.540566206



**DOC NO: ENG-ME-347** 

# Single Phase Battery Swap Station (mQIS)

#### Kibana data:



### **Detection Logic for 1P and 3P Stations:**

### **Req\_02: Detection Logic for the Single Phase**

If the Station Energy Meter Value for Line-to-Line Voltage is 0V AC – 50VAC, then the Station is Single Phase Station.

### Req\_03: Station Types

The RCCB\_2 Trip Detection Logic, as defined above, shall be implemented uniformly for both single-phase stations and three-phase stations.

STATION HEALTH AND SE	ERVICES STATUS
GRID POWER	ON
EM COMM	OKAY
PLC1 COMM	OKAY
PLC2 COMM	OKAY
HVAC COMM	OKAY
UPS COMM	OKAY
TPH1 COMM	NOT_OKA
TPH2 COMM	NOT_OKA
CCU COMM	OKAY
INTERNET COMM	OKAY
RLB DOOR STATUS	CLOSE
HVAC DOOR STATUS	OPEN
PHASEASTATUS	OK
PHASEBSTATUS	OK
PHASECSTATUS	OK
MCCB STATUS	OK
CONTACTOR STATUS	OK
RCCB1 STATUS	OK
RCCB2 STATUS	OK
RCCB3 STATUS	OK
UVOV STATUS	OK
SPEM COMM	OKAY
HVAC FAULT	NA
1/3 PHASE CONFIG	1

Page **13** of **33** 



**DOC NO: ENG-ME-347** 

# Single Phase Battery Swap Station (mQIS)

### **PLC Control Logic Updates:**

### The Changes made in the PLC Control Logic:

The A6 pin shall be reassigned to detect the signal from the UVOV connectors to support Single-Phase Station detection logic.

Corresponding alerts, alarms, and faults associated with this pin shall be redefined to align with the new Single-Phase Station functionality.

Existing alarms/faults associated with Leakage Earth Detection on PLC2-A6 shall be revised or disabled.

Parameter	Contact Status	PLC2 A6 Pin	
Single Phase Station	Signal High 0 V DC	PLC2 - A6 = Low	

### PLC 2 A6 pin Low = 0 Received in the I/O Status

				PLC2 I/O Status				
A0	Config Jumper	0	D0	Hooter o/p	-1	R0	MCCB Coil	-1
A1	Emer S/w f/b	1	D1	Dock Lock1 o/p	-1	R1	Dock Dis Relay1	-1
A2	FireEx f/b	1	D2	Dock Lock2 o/p	-1	R2	Dock Dis Relay2	-1
А3	SmokeDet f/b	1	D3	Dock Lock3 o/p	-1	R3	Dock Dis Relay3	-1
Α4	Back Door sw f/b	0	D4	Dock Lock4 o/p	-1	R4	Dock Dis Relay4	-1
A5	Ethernet port f/b	1	D5	Dock Lock5 o/p	-1	R5	Dock Dis Relay5	-1
A6	ELR f/b	0	06	Dock Lock6 o/p	-1	R6	Dock Dis Relay6	-1
Α7	MCCB trip f/b	1	D7	Dock Lock7 o/p	-1	R7	Dock Dis Relay7	-1
A8	Contact On f/b	1	D8	Dock Lock8 o/p	-1	R8	Dock Dis Relay8	-1
Α9	L.B Relay f/b		D9	Dock Lock9 o/p	-1	R9	Dock Dis Relay9	-1
A10	L.B Mux Relay f/b		D10	Dock Lock10 o/p	-1	R10	Dock Dis Relay10	-1
A11	L.B Fan1 f/b		D11	Dock Lock11 o/p	-1	R11	Dock Dis Relay11	-1
A12	L.B Fan2 f/b		D12	Dock Lock12 o/p	-1	R12	Dock Dis Relay12	-1
A13	HVAC Trip f/b	1	D13	Dock Lock13 o/p	-1	R13	Dock Dis Relay13	-1
A14	WLS f/b	1	D14	Dock Lock14 o/p	-1	R14	Dock Dis Relay14	-1
A15	UV/OV, LVM f/b	1	D15	Dock Lock15 o/p	-1	R15	Dock Dis Relay15	-1
I16	LEL sensor f/b	NA	D16	L.B Main Discahrge Relay	-1			
I17	SPB f/b	NA	D17	L.B Fan1 supply	-1			
I18			D18	L.B Fan2 supply	-1			
INO			D19	FDSS solenoid o/p	-1			
IN1			D20	SMPS Relay o/p	-1			
12V			D21		NA			
24V			D22		NA			
OVL			D23		NA			
RST			GND		GND			

#### **Alarm and Faults**

EM Detection	PLC signal Detection	System Behaviour	Action
Single Phase	Single Phase	OK	NA
Single Phase	Three Phase	Contactor Trip (No Charging & No Cooling)	Raise an Alert


When the EM Detected as 1- Phase & PLC Signal Detected as 3-Phase, we received the Alert in CNC and Kibana.

CNC and Kibana data are mentioned below.




## **DOC NO: ENG-ME-347**

## Single Phase Battery Swap Station (mQIS)



#### Kibana Data:



### **RCCB Trip Logic Updates:**

### RCCB\_2

Station (CCU) shall monitor Charger groups 4 to 6 and 10 to 12, along with the HVAC system. If all chargers within these groups fail to communicate and the HVAC status at PLC\_2 is unavailable, the CCU shall declare RCCB\_2 is tripped.

Req 02: HVAC Communication Dependency



### **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

The dependency on the HVAC system communication status shall be removed from the RCCB\_2 Trip Detection Logic.

Req\_01: RCCB\_2 Trip Detection Logic

The CCU shall monitor communication status from the following charger groups:

- Group 4 to 6
- Group 10 to 12

The CCU shall declare RCCB 2 as a trip if all chargers within these groups fail to communicate.

			ouotamou over time	Er momeor or and diore motory	no repeated dierte	
TC_14	Varify BCCB 2 trip logic without HVAC dependency	Station powered on, charger	1. Disable chargers 4–6 and 10–12	RCCB_2 should be marked as tripped	Dage	
	Verify RCCB_2 trip logic without HVAC dependency	groups 4–6 and 10–12 are OFF	2. Observe RCCB_2 trip status	even if HVAC is ON	Pass	

### **RCCB 2 Trip:**

- 1. RCCB 2 Manually Chargers MCB's OFF. [Dock 4, 5, 6, 10,11,12 is OFF]
- 2. In the UI RCCB 2 is a trip. [UI took around 6 minutes approximately to show RCCB 2 Trip in the UI]
- 3. In the Admin UI RCCB 2 is shown Fail/Unknown.

  Dock 4, 5, 6, 10,11,12 is OFF [Took around 1 minute time to display in Admin window].



#### **UI Status of RCCB 2**



Verification of RCCB 2 does not trip when HVAC is OFF, but Chargers are ON [Chargers 4-6 & 10-12]



## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

TC_15	Verify RCCB_2 does not trip when HVAC is off but chargers are OK	HVAC turned off, all chargers in group 4–6, 10–12 are ON and communicating	1. Observe RCCB_2 trip status	RCCB_2 should not be declared as tripped	Pass	

#### **UI Status for RCCB 2:**



### RCCB 1

Station (CCU) shall monitor Charger groups 1 to 3 and 13 to 15. If all the chargers within these groups are not communicating, the CCU shall declare RCCB\_1 is tripped.

TC_21	TC 21	Verify Chargers MCB.1,2,3,13,14,15 is OFF	Station powered OFF. 1. Disable charger groups 1,2,3,13,14,1	1. Disable charger groups 1,2,3,13,14,15,	RCCB_1 is marked as tripped due to	Pass	Ī
	Verify Chargers (Vicb.1,2,5,13,14,15 is Off	1P supply connected.	2. Monitor RCCB_1 status	communication loss, even if HVAC is fine	F @ 33		

#### **Admin Status:**



### Admin window:



Page **17** of **33** 



## **DOC NO: ENG-ME-347**

Pass

# Single Phase Battery Swap Station (mQIS)

UI Status: RCCB\_1: Turn OFF 1,2, 3, 13,14,15 Chargers MCBs OFF



## RCCB\_3

The CCU shall monitor Charger group 7 to 9. If all the chargers within this group are not communicating, the CCU shall declare RCCB\_3 is tripped.

#### **Admin Status:**



### Admin: RCCB \_3 Status Tripped when 7,8,9 +HAVC OFF



Page 18 of 33



## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

UI Status: RCCB\_3



## **CNC Changes & UI Changes**

## Req\_01: Advanced Screen and CNC Changes

UI on the Advanced Screen shall also be updated based on the Detection Logic of the Single-Phase Station and Three Phase Station.

Note: Here in this 1 phase & 3 Phase are not updated

SP_TC_013 stati	erify that the ation detects Single OFF.  asse correctly sed on EM and	Phase[1Phase] AC	II and CNC should isplay '1P Station' vithout any alarms	Fail		Need to implement in the CNC from SN team.
-----------------	--	------------------	--	------	--	--

Components / !	Service Status
CCU Comm	OKAY
UPS Comm	OKAY
HVAC Comm	OKAY
PLC1 Comm	OKAY
PLC2 Comm	OKAY
TPH1 Comm	OKAY
TPH2 Comm	OKAY
RLB Status	NOT_OKAY
Mains Power	OKAY
Chargers Comm	NOT_OKAY
RLB Door status	CLOSE
RLB Fan1 signal	NA
RLB Fan2 signal	NA
EnergyMeter Comm	OKAY
HVAC Door status	CLOSE
Water Level Sensor	OKAY
Internet Connection	OKAY
RCCB1 Status	RCCB_OK
RCCB2 Status	RCCB_OK
RCCB3 Status	RCCB_OK



**DOC NO: ENG-ME-347** 

# Single Phase Battery Swap Station (mQIS)

#### Miss match detection:

### **Req\_01:**

Based on the Data of the EM Detection and the PLC Detection for the Single-Phase Station the flowing shall be considered.

- 1.If there is **Mismatch** in the EM Detection and the PLC Detection, then CCU shall identify this and Flag this as a Mismatch.
- 2. The Mismatch Flag shall pop up on the UI, indicating the mismatch and correcting the Switch Signal.
- 3. The mismatch condition shall be logged and indicated as a station-level alarm in: Kibana dashboards. CNC under the Station Alerts section.

The contents of the alarm shall have the Time Stamp, EM Detection Status & PLC Detection Status.

#### Single Phase 1 = Low:

				1		
TC 11	Vorify correct alarm logging for mismatch	Mismatch condition already	1. Open CNC/Kibana	Logs should contain timestamp, EM	Pass	
10_11	Verify correct alarm logging for mismatch	raised	<ol><li>Check station-level alert log</li></ol>	detection, and PLC detection values	Pass	

#### Initial Status of the Phase In the admin window:



### Miss match In the Phase detection Observed:






## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

#### **Mismatch UI Status:**



#### **CNC & Kibana Data:**



Page 21 of 33




### **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

Verify Energy consumption for 1 BP Charging: [13% to 100% charging with KWHr check]



Energy Meter Reading In the UI Before Start the test in the Single-Phase Station.



Battery is inserted in the 11th Dock, The BP is already charged 13 %



Page 22 of 33




**DOC NO: ENG-ME-347** 


# Single Phase Battery Swap Station (mQIS)


Intermediate Charging Information: SOC 13%,45%,65%,100%; took around 1.82 Kwhr Energy for completion of 1 BP Charging.



From [0% to 100%] it will take 2.2 Kwhr Energy for completion of 1 BP







Page 23 of 33



### **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

BDD Charging data is available here ...with Kwhr for 1 BP

https://sm-bdd-tool.azurewebsites.net/dashboard/assets/live-data


Swap: [Single Phase]

		TC_17	Verify swap operation is not blocked in Single Phase	Station running on 1P input		Swap should proceed successfully if no other blocking faults		Pass	
--	--	-------	--	-----------------------------	--	--	--	------	--

#### **UI Status Before Swap:**



#### Admin window Status: Single phase:




Page 24 of 33




**DOC NO: ENG-ME-347** 

# Single Phase Battery Swap Station (mQIS)


### **CNC Status:**



### **Kibana Status:**




### **CNC Data Swipe Successful:**






## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)



**SWAP Working as Expected for 1 BP: PASS** 

UPS Single Phase - Battery Not Charging, BPs Dispense on swap.





## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

SP_TC_026	Verify system	The system is	Verify main power	Main power	Pass
	behavior when	connected to a	status	should be	
	main power is	Single-Phase	Confirm UPS is	detected as	
	OFF, UPS is	UPS.	running and	OFF	
	running, and		powering the	System should	
	battery is not	Main power	system.	remain ON,	
	charging.	supply is turned	Check battery	powered by	
		OFF.	charging status in	UPS.	
			UPS	Battery should	
		UPS is actively	software/interface.	show Not	
		supplying	Try dispensing a BP	Charging.	
		power to the	Observe system	System should	
		system (running	stability over time	allow	
		on battery).	(e.g. 15-30 mins).	dispensing	
			Monitor system	from already	
		Battery is not	alerts or logs	charged BPs	
		charging		System	
		(simulated fault		remains ON	
		or real		and functional	
		scenario).		until UPS	
				battery drains.	
		The		Alert for	
		system/station		"Battery not	
		is powered ON		charging" or	
		through UPS.		"Running on	
				battery" should	
		Previously		be triggered	
		charged BPs			
		(Battery Packs)			
		are loaded in			
		the dispenser.			

Validate energy consumption reported by the meter when charging Row 1, Row2, and Row 3 chargers charging 3 Bps simultaneously from 0-100%.

**Before Start the test Admin Screen Status:** 




**DOC NO: ENG-ME-347** 

# Single Phase Battery Swap Station (mQIS)



Before Start the test Energy Meter Reading in the UI: 30300.0 kwh

**OPEN DOOR** 



Page 28 of 33


**ADVANCED** 



**DOC NO: ENG-ME-347** 

# Single Phase Battery Swap Station (mQIS)

CC Mode:




## While Charging:

BACK	TEMPERATU	RE	OPERATIO	NS	PHASE A (ENEF	RGY)	PHASE B (EN	ERGY)	PHASE C (EN	ERGY)
	COLD SENSOR	24.9°C	HEATER	OFF	VOLTAGE	230.14V	VOLTAGE	230.10V	VOLTAGE	230.43V
	HOT SENSOR	25.0°C	COMPRESSOR	OFF	CURRENT	6.63Amp	CURRENT	6.83Amp	CURRENT	7.21Amp
	HUMIDITY	72.7/	HVAC	ON	E.METER(kWh)	30301.5	UPS BATT STATE	2	UPS BATT TEMP	31.0°C
	UPSBATTV	40	UPS CHARGE	100.0%	UPSTIMEREMAINING	0Mins	UPS ON BATT	0Sec's	UPS I/P VOLTAGE	230

Note:

99.0% Charging Reached from that time to 100% took around 10 minutes time.

Charge 99%, Time: 18:46:40



Page 29 of 33



## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

**Energy Meter Reading:** 



100% Charge duration: Time: 18:56:14



**Energy Consumed for 3 BPs Charging:** 

Start Energy Meter Reading: 30300.8 Kwhr

End Energy Meter Reading: 30307.0 Kwhr

Sunmccu-recordType SPEM-PERIODIC-METRICS

## **HVAC Single Phase kwhr Consumption:**

Verified HVAC Kwhr Consumption when 3 BPS are Charging.

**Start Time: 17:11:18.289 Total Active Energy = 5,098.813 Kwhr** 


End Time: 18:59:18:867 = 5,099.188 Kwhr

Total Energy consumed only HVAC is = 1.6 Kwhr




## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)



#### **End Time:**




Page **31** of **33** 



### **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

**Admin Window: Energy Meter Reading** 



Battery Inserted Battery Number: INSMOMAH0207I2730413 INSMOMAH1007I2313913 INSMOMAH0507A3118B12

### 6. Tools / Dashboards:

- Kibana For monitoring logs.
- CNC- For Verifying swaps.
- Excel-For entering data manually.
- Docker -For monitoring station data.

### 7. Test Environment:

Tested in pre-Prod (Stage).



## **DOC NO: ENG-ME-347**

# Single Phase Battery Swap Station (mQIS)

## 8. Conclusion:

• The functionality has been verified and is working as expected. The feature is cleared and ready for production deployment.